Abstract of Action Plan of Desilting for the year 2021

Total number of drains --- 57 Nos.

Target quantity of silt to be removed --- 2,74,821 MT

By departmental machine --- 2,26,436 MT (82.40%)

By Contract --- 48,385 MT (17.60%)

Target for silt disposal :-

At land fill site of MCD --- 1,21,077 MT (44%)

Along drain / other depression area --- 1,53,744 MT (56%)

	ACTION PLAN FOR DESILTING OF I&FC DRAINS FOR THE YEAR 2021											
S. No		Length of Drain (In Km.) To be corrected if required	through	Name and Designation field staff JE, AE &EE	Date of Start	Target Date Fixed for completion	Estimated Qty. of silt to be removed in MT	in Matric To	ff qty. of desilt earth nne to this year Depression area along drain / other area (Gopalpur, Tajpur Pahari, etc)	At Bank of drain	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	
1	Najafgarh Drain	45.31		Sh. Pradeep.M. Naik, EE Sh. R. K. Marwah, AE	15.01.21	15.06.21	61760		61760		Work is being executed by machenical division by Deptt. machine.	
		12	machines	Sh. Sudheer Kumar Arya, EE Sh. Z.A. Khan, AE Sh. Puneet Kumar Rohila,JE Sh. Mahesh Kumar Meena, JE	15.01.21	15.06.21	8000	_	8000			
2	Palam Drain	4.20	Machine	Sh. Pradeep.M. Naik, EE Sh. Hans Kumar, AE Sh. R. K. Marwah, AE	01.02.21	15.06.21	3840	3840	_			
3	Palam Link Drain	1.47	Machine	Sh. Pradeep.M. Naik, EE Sh. Hans Kumar, AE Sh. R. K. Marwah, AE	01.02.21	15.06.21	3000	3000	_			
4	Najafgarh Pond Drain	1.95		Sh. Pradeep.M. Naik, EE Sh. Kaushal Kumar, AE Sh. Amit Kumar, JE	_	_	_	_	_		Remodeling of Najafgarh pond drain is in progress obstruction shall be removed as and when required.	
5	Nasirpur Drain	2.90	Machine	Sh. Pradeep.M. Naik, EE Sh. Hans Kumar, AE Sh. R. K. Marwah, AE	01.02.21	15.06.21	4096	4096				
6	Bijwasan Drain	4.20	•	Sh. Pradeep.M. Naik, EE Sh. Ram Sharan, AE	01.04.21	15.06.21	1600	1600				
7	Pankha Road Drain	3.60	Machine	Sh. Pradeep.M. Naik, EE Sh. Hans Kumar, AE Sh. R. K. Marwah, AE	01.02.21	15.06.21	3840	3840	_			
8	Shahbad Mohammadpur Drain	0.23		Sh. Pradeep.M. Naik, EE Sh. Ram Sharan, AE	01.04.21	15.06.21	_	_	_		Only obstruction/floating material are removed and dispossed to the nearest Dhallao.	

S. No	Name of Drain	Length of Drain	Mode of execution	Name and Designation field D staff JE, AE &EE	Date of Start	Target Date Fixed for	Estimated Qty. of silt to		ff qty. of desilt earth nne to this year	At Bank of drain	Remarks
		(In Km.) To be corrected if required	through			completion	be removed in MT	At Land fill site of MCD	Depression area along drain / other area (Gopalpur, Tajpur Pahari, etc)		
1	2	3	4	5	6	7	8	9	10	11	12
9	Mudhela Drain	6.95	By Contract	Sh. Pradeep.M.Naik, EE Sh. Kaushal Kumar, AE Sh. Krishan Kr. Meena, JE	_	_	_				Desilting not required only obstruction/ floating material are to be removed as and when required.
10	Supplementary Drain	6.035	By contract	Sh. Sudheer Kumar Arya, EE Sh. Z.A. Khan, AE Sh. Satish Kumar, JE Sh.Avkirant Thakur JE,					1		Work of annual maintenance of the drain to keep it free from floating material is in progress.
	Supplementary Drain RD 0m to RD 16436m (CD-IX)	16.436	By Departmental Machine	Sh. N.S.P. Patwal (E.E.), Sh. J.P. Sharma (A.E.) Sh. Mahendra Kumar (A.E.) Sh. N.D. Sharma (J.E.) Sh. Abhilash Sharma (J.E. Contractual)	15.01.2021	15.06.2021	38000.00	_	38000.00		
	Supplementary Drain RD 22471m to RD 34500m (CD-XI)	12.029	Departmental machines	Sh. Ashok Kumar, EE Sh. R.A. Sharma, AE Sh. Narender Kumar, JE Sh. Amit Shukla, JE Sh. Manish Kumar, JE Sh. Deepankar, JE	15.01.2021	15.06.2021	4400	_	4400	_	
11	Trunk drain No. I (RD 0m to RD 5260m)	5.26	By Departmental Machine	Sh. Anil Kumar (EE MD-II) Sh. Manish Kumar (EE), Sh. Ramesh Kumar AE, Sh. A.K. Gaur JE	01.01.21	15.06.21	4500	4500			-
	RD 5260m to 13387m	8.127	By Departmental Machine/ By contract	Sh. Anil Kumar (MD-II) Sh. Jitendra Kumar (EE CD-IV), Sh. Ajeet Kumar AE Sh. Raj Singh, AE, Sh. Girish Kumar AE, Sh. Raj Nimesh JE, Sh. Ankur Kumar, JE,	01.01.21	15.06.21	42,500	42,500	_		-
12	Trunk Drain No. II (RD 0m to RD 3900m)	4.55	By Departmental Machine	Sh. Anil Kumar (MD-II) Sh. Manish Kumar (EE CD-III), Sh. S.M. Nadeem, AE, Sh. Chander Pawa, JE	01.01.21	15.06.21	3500	3500	_		

S. No	Name of Drain	Length of Drain (In Km.) To be corrected if required	through	Name and Designation field staff JE, AE &EE	Date of Start	Target Date Fixed for completion	Estimated Qty. of silt to be removed in MT	•	ff qty. of desilt earth nne to this year Depression area along drain / other area (Gopalpur, Tajpur Pahari, etc)	At Bank of drain	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
13	Gazipur Drain	6.15	By Departmental Machine	Sh. Anil Kumar (MD-II) Sh. Manish Kumar (EE CD-III), Sh. Ramesh Kumar AE, Sh. Chander Pawa, JE	01.01.21	15.06.21	15000	15000	_		
14	Shahdara outfall Drain	5.90	By Departmental Machine	Sh. Anil Kumar (MD-II) Sh. Manish Kumar (EE CD-III), Sh. S.M. Nadeem, AE, Sh. Chander Pawa, JE	01.01.21	15.06.21	3500		3500		
15	Shahdara Link Drain	4.55	•	Sh. Manish Kumar (EE CD-III), Sh. S.M. Nadeem, AE, Sh. Chander Pawa, JE	01.01.21	15.06.21	_	_	_		Desilting not required. However work for Removal of Obstructions / Floating materials_is being done as and when required.
16	Bund Drain RD 0m to 3450m	3.45	By Contract	Sh. Jitendra Kumar (EE CD-IV), Sh. Ajeet Kumar, AE	01.01.21	15.06.21	2000	2000			
17	Karawal Nagar Drain RD 0m to RD 2480m	2.48	Machine	Sh. Jitendra Kumar (EE CD-IV) Sh. Ajeet Kumar, AE, Sh. Surender Gujar, JE	15.04.21	15.06.21	2000	2000	_		
18	Escape Drain No.I RD 0m to RD 980m	0.980		Sh. Anil Kumar (EE MD-II) Sh. Jitendra Kumar (EE CD-IV)	01.01.21	15.06.21	5000		5000		
	Escape Drain No.I RD 980m to RD 2945m	1.965	By Contract	Sh. Jitendra Kumar (EE CD-IV) Sh. Ajeet Kumar, AE, Sh. Surender Gujar, JE	01.03.21	15.06.21	3000	3000			
19	Escape Drain No.II RD 40m to RD 332m	0.292	Machine	Sh. Anil Kumar (EE MD-II) Sh. Jitendra Kumar (EE CD-IV) Sh. Girish Kumar, AE, Sh. Ashwani JE	01.05.21	15.06.21	300	300	_	_	
	Escape Drain No.II RD 0m to RD 40m + RD 332m to RD 453m	1.61	By Contract	Sh. Jitendra Kumar (EE CD-IV) Sh. Girish Kumar, AE, Sh. Ashwani JE	01.03.21	15.06.21	100	100	_	_	
20	Biharipur Drain RD 0m to RD 1000m	1.00		Sh. Jitendra Kumar (EE CD-IV) Sh. Ajeet Kumar AE, Sh. Girish Kumar, JE	01.03.21	15.06.21	600	600			

S. No	Name of Drain	Length of Drain (In Km.) To be corrected if required	Mode of execution (whether through Contractor or Departmental)	Name and Designation field staff JE, AE &EE	Date of Start	Target Date Fixed for completion	Estimated Qty. of silt to be removed in MT	_	ff qty. of desilt earth nne to this year Depression area along drain / other area (Gopalpur, Tajpur Pahari, etc)	At Bank of drain 11	Remarks 12
21	Relief Drain RD 0m to RD 2180m	2.18	By Contract	Sh. Jitendra Kumar(EE CD-IV) Sh. Mahesh Prasad AE, Sh. Mukesh Pal, JE	01.01.21	15.06.21	FLOATING MATERIAL ONLY	_		_	Desilting not required. However work for Removal of Obstructions / Floating materials is in progress.
22	New Drain	5.40	By Contract	Sh. Gagan Gaur (EE) Sh.H.C.Tiwari (AE) Sh.Puneet Sharma (JE)	01.04.21	31.05.21	3000.00	2500.00	500		
23	Burari Creek Drain	8.86	By Contract	Sh. Gagan Gaur (EE) Sh.H.C.Tiwari (AE) Sh.Puneet Sharma (JE)	01.04.21	31.05.21	3500.00	2500.00	1000		
24	Burari Drain	6.038	By Contract	Sh.Gagan Gaur (EE) Sh. R.S. Gaur (AE) Sh.Harinder Singh(JE)	01.04.21	31.05.21	700.00	700.00			
25	Toe Drain	4.00	By Contract	Sh. Gagan Gaur(EE) Sh. R.S. Gaur (AE) Sh.Manoj Kumar,(JE)	01.04.21	31.05.21	440.00	440.00			
26	Link Drain No. II	2.80	By Contract	Sh. Gagan Gaur (EE) Sh. R.S. Gaur (AE) Sh. Dev Raj (JE)	01.04.21	31.05.21	300.00		300		1200 m length of Link Drain No.II is to be cleared by Super Sucker Machine. 300 MT to be disposed at Sewage Plant by Agency.
27	Drain No.6	14.73	1. By Contractor (From RD 0 to 6600m, 7740m to 9650m to 11020 m (left bank)& 11020 m to 14725 m)	Sh.Gagan Gaur (EE) Sh.D. P. Singh (AE) Sh.Shamsher Singh (JE)	01.04.21	31.05.21			_		Only floating material to be removed.

S. No	Name of Drain	Length of Drain	Mode of execution	Name and Designation field staff JE, AE &EE	Date of Start	Target Date Fixed for	Estimated Qty. of silt to	-	ff qty. of desilt earth	At Bank of drain	Remarks
		(In Km.) To be corrected if required	(whether through	or al)		completion	be removed in MT		Depression area along drain / other area (Gopalpur, Tajpur Pahari, etc)	urain	
1	2	3	4	5	6	7	8	9	10	11	12
			2. Through Departmental (02 Nos. Hydraulic Excavator) (From both banks of RD 6600m to 7740m & right bank of 2975m	Sh. Anil Kumar (EE, MD-I) Sh. R M. Gupta (AE, MD-I) Sh. Sandeep Kumar (JE, MD-I)	15.01.21	15.06.21	11200.00		11200	_	
28	Sarita Vihar	1.30	to 5000m) By Contract	Sh. Raveendra Kumar EE, Sh. S. K. Mangla AE Sh. Zeeshan Ali JE Sh. Sarfaraz Ahmad JE.	01.05.2021	31.05.21	960	_	960		Maintenance upto 30.11.2021
29	Ali Drain	2.78	By Contract	Do	01.05.2021	31.05.21	5376		5376		Maintenance upto 30.11.2021
30	Molar Bund Extn. Nallah	1.38	By Contract	Do	01.05.2021	31.05.21	4096		4096		Maintenance upto 30.11.2021
31	Asola Nallah	3.39	By Contract	Sh. Raveendra Kumar EE, Sh. Azimuddin AE Sh. Shadab Yunus JE, Sh. Amit Tank JE.	15.05.2021	15.06.21	4352		4352		Maintenance upto 28.02.2022
32	Bawana Escape Drain										
	RD 0 M TO RD 7560 M	7.56	By Contract	Sh. Somnath Kashyap (E.E.) Sh. B.M Singhla (A.E.) Sh. Hitesh (J.E.)	01.04.2021	15.06.2021	350.00	350.00	_		Maintenance period from July 2021 to October 2021 to ensure smooth flow in drain.
	RD 7560 M TO RD 13555 M	6.00	By Contract	Sh. Somnath Kashyap (E.E.) Sh. S. Pachori (A.E.) Sh. Sunny Chhikara (J.E.)	01.04.2021	15.06.2021	357.00	357.00	_		Maintenance period from July 2021 to October 2021 to ensure smooth flow in drain.

S. No	Name of Drain	Length of Drain	Mode of execution	Name and Designation field staff JE, AE &EE	Date of Start	Target Date Fixed for	Estimated Qty. of silt to		ff qty. of desilt earth	At Bank of drain	Remarks
		(In Km.) To be corrected if required	(whether through)		completion	be removed in MT		Depression area along drain / other area (Gopalpur, Tajpur Pahari, etc)	uram	
1	2	3	4	5	6	7	8	9	10	11	12
	RD 13555 M TO RD 19790 M	6.23	By Contract	Sh. Somnath Kashyap (E.E.) Sh. Vinod Chauhan (A.E.) Sh.Tej Prakash (J.E.)	01.04.2021	15.06.2021	453.00	453.00	_		Maintenance period from July 2021 to October 2021 to ensure smooth flow in drain.
33	Bankner Link Drain	5.43	By Contract	Sh. Somnath Kashyap (E.E.) Sh. S. Pachori (A.E.) Sh. Sunny Chhikara (J.E.)	01.04.2021	15.06.2021	330.00	330.00	_		Maintenance period from July 2021 to October 2021 to ensure smooth flow in drain.
34	Naya Bans Link Drain	3.00	By Contract	Sh. Somnath Kashyap (E.E.) Sh. S. Pachori (A.E.) Sh. Sunny Chhikara (J.E.)	01.04.2021	15.06.2021	74.00	74.00	_		Maintenance period from July 2021 to October 2021 to ensure smooth flow in drain.
35	Khera Khurd Link Drain	5.20	By Contract	Sh. Somnath Kashyap (E.E.) Sh. B.M Singhla (A.E.) Sh. Hitesh (J.E.)	01.04.2021	15.06.2021	376.00	376.00	_		Maintenance period from July 2021 to October 2021 to ensure smooth flow in drain.
36	Ghogha Link Drain + New Ghoga Drain	5.68	By Contract	Sh. Somnath Kashyap (E.E.) Sh. B.M Singhla (A.E.) Sh. Rajbir (J.E.)	01.04.2021	15.06.2021	110.00	110.00	_		Maintenance period from July 2021 to October 2021 to ensure smooth flow in drain.
37	Sanoth link Drain	3.35	By Contract	Sh. Somnath Kashyap (E.E.) Sh. B.M Singhla (A.E.) Sh. Hitesh (J.E.)	01.04.2021	15.06.2021	110.00	110.00	_		Maintenance period from July 2021 to October 2021 to ensure smooth flow in drain.
38	Nangloi Drain	2.10	By Contract	Sh. Somnath Kashyap (E.E.) Sh. Gagan Kureel (A.E.) Sh. Gaurav Malik (J.E.)	01.04.2021	15.06.2021	110.00	110.00	_		Maintenance period from July 2021 to October 2021 to ensure smooth flow in drain.
39	Tikri Khurd Link Drain	1.94	By Contract	Sh. Somnath Kashyap (E.E.) Sh. Vinod Chauhan (A.E.) Sh.Himanshu Chauhan (J.E.)	01.04.2021	15.06.2021	45.00	45.00	_		Maintenance period from July 2021 to October 2021 to ensure smooth flow in drain.

S. No	Name of Drain	Length of Drain (In Km.) To	Mode of execution (whether	Name and Designation field staff JE, AE &EE	Date of Start	Target Date Fixed for completion		_	ff qty. of desilt earth nne to this year Depression area	At Bank of drain	Remarks
		be corrected if required	through Contractor or Departmental)				in MT	OI WICD	along drain / other area (Gopalpur, Tajpur Pahari, etc)		
1	2	3	4	5	6	7	8	9	10	11	12
40	Khera Kalan link Drain	0.86	By Contract	Sh. Somnath Kashyap (E.E.) Sh. Vinod Chauhan (A.E.) Sh.Tej Prakash (J.E.)	01.04.2021	15.06.2021					Removal of floating material
41	Alipur Link Drain	0.88	By Contract	Sh. Somnath Kashyap (E.E.) Sh. Vinod Chauhan (A.E.) Sh.Himanshu Chauhan (J.E.)	01.04.2021	15.06.2021	50.00	50.00	_		Maintenance period from July 2021 to October 2021 to ensure smooth flow in drain.
42	Bawana Drain RD 0M to 1830 M (Maintenance Only)	1.83	By Contract	Sh. Somnath Kashyap (E.E.) Sh. B.M. Singla (A.E.) Sh. Rajbir Singh (J.E.)	01.04.2021	15.06.2021			_		Removal of floating material
	Bawana Drain RD. 0 to 9561m	9.00	By Contract	J Narender Sagar (EE) K.R. Verma (AE) Mukesh Kumar (JE)	01.03.2021	15.06.2021	576.00	576.00			Maintenance period from July 2021 to October 2021 to ensure smooth flow in drain. Another 144 M.T. silt will be removed as and when required for smooth flow of drain during maintenance period
43	Mungeshpur drain RD. 37550 m to 23413 m.	14.10	By Contract	J Narender Sagar (EE) K.R. Verma (AE) Pawan Kumar (JE)	01.03.2021	15.06.2021	480.00	480.00	_		Maintenance period from July 2021 to October 2021 to ensure smooth flow in drain. Another 120 M.T. silt will be removed as and when required for smooth flow of drain during maintenance period

S. No	Name of Drain	Length of Drain (In Km.) To	Mode of execution (whether	Name and Designation field staff JE, AE &EE	Date of Start	Target Date Fixed for completion	Estimated Qty. of silt to be removed	in Matric To	ff qty. of desilt earth nne to this year Depression area	At Bank of drain	Remarks
		be corrected if required	through Contractor or Departmental)				in MT	of MCD	along drain / other area (Gopalpur, Tajpur Pahari, etc)		
1	2	3	4	5	6	7	8	9	10	11	12
	Mungeshpur Drain (RD 23413 m to RD 15850 m)	7.55	By Contract	J Narender Sagar (EE) K.R. Verma (AE) Mukesh Kumar (JE)	01.03.2021	15.06.2021	480.00	480.00			Maintenance period from July 2021 to October 2021 to ensure smooth flow in drain. Another 120 M.T. silt will be removed as and when required for smooth flow of drain during maintenance period
	Mungeshpur drain (RD. 0M to RD. 10362m.	10.63	By Contract	Sh. Nagendra Pratap Maurya EE CD-XIII Sh. S.C Rohilla AE Sh. Lal Surender Kushwah JE	01.05.2021	31.05.2021	4500	_	4500		<u>Derion</u>
44	Jatkhore Link Drain	3.76	By Contract	J Narender Sagar (EE) K.R. Verma (AE) Mukesh Kumar (JE)	01.04.2021	15.06.2021					Only floating material to be removed
45	Katewara Link drain	1.33	By Contract	J Narender Sagar (EE) Sanjay Kumar (AE) Himanshu Tyagi (JE)	01.04.2021	15.06.2021					Only floating material to be removed
46	Kirari Suleman Nagar Drain 4150 to RD.7850m.	3.75	By Contract	J Narender Sagar (EE) Sanjay Kumar (AE) Shubham Raj (JE)	01.03.2021	15.06.2021	4000	4000			Maintenance period from July 2021 to October 2021 to ensure smooth flow in drain. Additional quantity of silt about 2000 M.T. will be removed as and when required for smooth flow of drain during maintenance period
	RD 4100m to RD 1700m	2.40	By Contract	Sh. Anurag Jain, EE Sh. T.R Goel, AE Sh. Vijender Singh, JE	15.04.2021	15.05.2021	3500.00	3500.00			Beside the Qty removed mentioned in Col. No. 8, the 1100 MT qty is to will be removed during the maintainance period to maintain free flow in the drain.

S. No	Name of Drain	Length of Drain (In Km.) To be corrected if	Mode of execution (whether through Contractor or	Name and Designation field staff JE, AE &EE	Date of Start	Target Date Fixed for completion	Estimated Qty. of silt to be removed in MT	-	ff qty. of desilt earth nne to this year Depression area along drain / other area (Gopalpur,	At Bank of drain	Remarks
		required	Departmental)						Tajpur Pahari, etc)		
1	2	3	4	5	6	7	8	9	10	11	12
47	Madanpur pur drain RD 4100M to nRD 8229M	4.129	By Contract	J Narender Sagar (EE) K.R. Verma (AE) Pawan Kumar (JE)	01.03.2021	15.06.2021	400	400	_		Maintenance period from July 2021 to October 2021 to ensure smooth flow in drain. Another 100 M.T. silt will be removed as and when required for smooth flow of drain during maintenance period
48	Ladpur drain RD 0 to RD 2300 m	2.30	By Contract	J Narender Sagar (EE) Sanjay Kumar (AE) Shubham Raj (JE)	01.04.2021	15.06.2021					Only floating material to be removed
49	Rasoolpur link drain RD oM to RD 750 M	0.75	By Contract	J Narender Sagar (EE) K.R. Verma (AE) Mukesh Kumar (JE)	01.03.2021	15.06.2021	_	_	_		Maintenance period from July 2021 to October 2021 to ensure smooth flow in drain
50	Nangal Link Drain	0.90	By Contract	J Narender Sagar (EE) Jaipal (AE) Shubham Varshney (JE)	01.04.2021	15.06.2021			_		Only floating material to be removed
51	Bajitpur Drain	8.050	By Contract	J Narender Sagar (EE) Jaipal (AE) Pradeep Kumar (JE)	01.03.2021	15.06.2021	640.00	640.00			Maintenance period from July 2021 to October 2021 to ensure smooth flow in drain. Another 160 M.T. silt will be removed as and when required for smooth flow of drain during maintenance period

S. No	Name of Drain	Length of Drain (In Km.) To be corrected if required	Mode of execution (whether through Contractor or Departmental)	Name and Designation field staff JE, AE &EE	Date of Start	Target Date Fixed for completion	Estimated Qty. of silt to be removed in MT	-	ff qty. of desilt earth nne to this year Depression area along drain / other area (Gopalpur, Tajpur Pahari, etc)	At Bank of drain	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
52	Sultanpur Drain	9.20	By Contract	J Narender Sagar (EE) Jaipal (AE) Pradeep Kumar (JE)	01.03.2021	15.06.2021	620.00	620.00	_		Maintenance period from July 2021 to October 2021 to ensure smooth flow in drain. Another 155 M.T. silt will be removed as and when required for smooth flow of drain during maintenance period
	Jahangirpuri drain RD OM to RD 5470M	5.47	By Departmental Machine	Sh. Anil Kumar (EE MD-II) Sh. Vivek Chauhan, EE (CD-X) Sh. Zia Alam, AE Sh. Rishi Pal. JE	01.01.2021	15.06.21	12000	12000	_		
54	Madanpur Drain (4100m to RD 0m)	4.10	By Deployign Manual Labour	Sh. Anurag Jain, EE Sh. T.R Goel, AE Sh. Vijender Singh, JE	15.04.2021	14.06.2021	_				Desilting not required only obstruction/floating material are to be removed as and when required
55	Ranhola Pond Drain	1.15	By Deployign Manual Labour	Sh. Anurag Jain, EE Sh. T.R Goel, AE Sh. Vijender Singh, JE	15.05.2021	14.06.2021	_	_	_		Desilting not required only obstruction/floating material are to be removed as and when required
	Bupania-Chudania drain RD 0m to RD 8550m	8.55	By Contract	Sh. Nagendra Pratap Maurya EE CD-XIII Sh. RajVeer Singh Ujalayan AE Sh. Rajender Singh JE Sh. Brajesh Kumar JE	01.04.2021	15.06.2021	800	_	800		
	Nangli Sakrawati Link Drain, CD-XIII- RD-0m to 385m = 385m, CD- XIII-RD-1712m to 2262m = 550m	0.93		_	_		_	_	-		As and when required garbage (gobar) obstruction observed JCB will be deployed.
				TOTAL	1		274821	121077	153744	0	